




***Nut Island
50 Day Post-Fire Progress***

March 16, 2016



Demolition – Scrubber #4 Removal



Demolition – Scrubber
Removal Sequence



Removed material



Demolition – Media (Wiffle Ball) Removal – Scrubber 1-3




Vactoring Media Balls from Scrubbers



Vactor Truck and Box Receive Media



Demolition – Equipment Removals



Odor Control Fan Removal



Damper Removal



Demolition – Removal of Ducting/HVAC



Failed/Burnt HVAC Duct Removal



Removed Failed Fan and Ducting



Odor Control Ductwork Cleaning




Dust in Odor Control Ductwork




Cleaned Ductwork



Cleaning – Grit Area – Floors/Pipes/Beams



Grit Area after Fire



Cleaned Grit Area



Building Cleaning – Beams/Roof Area



Power Washing Upper Beams



Significant Staging Effort



HVAC Ductwork Cleaning



Soot in HVAC Ductwork



Cleaned Ductwork



Major Milestones - Contracts

- DOC Demolition Contract
 - Original Scope – March 20th
 - Concrete roof access/ductwork repairs – April 15th
- ServPro Cleaning Contract
 - Cleaning complete – March 26th
 - Electronic Cabinet Cleaning – March 26th
 - Scaffolding removed – April 8



Major Milestones - Startup

- Equipment Repair – April 4
 - Odor Control Fan Motor installation and testing
 - SCADA system repairs for local startup
 - HVAC motor/damper repairs
 - Absorber repairs
- Inspections by Fire Department, Department of Labor, and Department of Public Safety
- Startup of Odor Control Fans – April 11
- Startup of Odor Control Absorbers – April 18



Long Term Schedule

- Confirmation Carbon Testing (July – Sept. 2016)
- Long-Term Rehabilitation/Enhancements
 - Design 1-yr, 2months Nov. 2016 – Jan. 2018
 - Bidding 4 months Jan. 2018 – May 2018
 - Construction 1 year May 2018 – May 2019