Massachusetts Water Resources Authority

Presentation to the

MWRA Wastewater Advisory Committee

Hurricane Preparations Before and After Sandy

Michael J. Hornbrook Chief Operating Officer

January 4, 2013







National Weather Service Briefings

 MWRA staff participated in conference calls hosted by the National Weather Service





Lowered Reservoir Levels

• In anticipation of the storm, reservoir levels were lowered in order to ensure capacity

Quabbin stopped transfer to Wachusett


Wachusett released 700 mg

Sudbury System released 470 mg

Chestnut Hill Reservoir released 13.7 mg




Reservoirs During March 2010 Rains





Storm Preparations


- Staff began meeting and making preparations early in the week
 - Generators tested
 - Critical equipment checked
 - Chemical levels topped off
 - Fuel topped off
 - 24-hour staffing plans developed for EOC, operations, maintenance and other essential staff






Community Notifications

 MWRA sent out weather advisories to its member communities throughout the storm beginning on Thursday






 Updates were also provided on MWRA's web page









Pre-Positioned Pumps In Critical Locations

- Portable pumps were pre-positioned
 - 2 at Melrose
 - 2 at IPS in Weymouth for the South Shore
 - 1 at Somerville Marginal





Pumping During March 2010 Storms





Sandbags were filled and stacked at the Clinton Treatment Plant and the Alewife







Flooding At The Clinton Treatment Plant March 2010





South Boston CSO Tunnel

- Operational procedures for large storms reviewed
- Parties notified
- Tunnel emptied





Construction Projects Were Shut Down






Coordinating With MEMA

 MWRA had a representative at the MEMA bunker in Framingham throughout the storm





 MWRA's emergency operations center (EOC) in Chelsea was activated at 7:00am Monday, October 29th until the storm had passed








Deer Island EOC Was Also Opened






Monitoring Pumping






Monitoring Deer Island Flows






Monitoring Rainfall By Location





Hourly Updates Sent To Staff

 EOC sent updates throughout the storm to a pre-determined distribution list for "Major Wet Weather Event"





Wastewater System Performance

- Total rainfall measured at Chelsea was 2.23 inches
- 2 of 3 headworks reached capacity

		Duration	Peak Flows MG
Chelsea Creek:	No		319
Ward Street:	Yes	2 hr. 5 min.	253
Columbus Park:	Yes	5 hr. 3 min.	180


All CSO facilities activated

		Volume	Duration of		
		Discharged	Activations		
		MG			
Cottage Farm	Yes	8.68	2 hr. 24 min.		
Prison Point:	Yes	32.70	11 hr 32 min.		
Somerville:	Yes	5.37	7hr. 34 min.		
Union Park:	Yes	3.55	1 hr. 51 min.		

No SSOs



Hourly Flows At Wastewater Facilities





MWRA experienced power outages at numerous facilities across the service area:

- Ludlow Monitoring Station
- Oakdale Power Station
- Carroll Treatment Plant
- Hultman Shaft 4
- MetroWest Shaft L
- MetroWest Shaft E
- Norumbega Covered Storage
- Turkey Hill Tank
- Oak Hill Tank
- Spring Street Pump Station
- Blue Hills Covered Storage
- Loring Road
- Deer Island Tank
- Chelsea Facility

- Chelsea Screenhouse
- Chelsea Headworks
- Columbus Park Headworks
- Nut Island Headworks
- Braintree-Weymouth Pump Station
- Caruso Pump Station
- Houghs Neck Pump Station
- New Neponset Pump Station



Storm Damage

 At Deer Island, a section of a gravity thickener scum roof was ripped off by the wind



Before After



 Over 100 trees and numerous limbs came down along the aqueducts in the MetroWest area

					ssue	Damag
				Description		No
		City		Javan	No No	No
	Street	U.1.		One small tree down		
System		Weston	+	One small tree down left of the falls A tree down left of the falls imbs down at the east side of the gate and two trees down on the west side	No	No
Hultman Aqueduct	Bifurcation	Southborough	-	imbs down at the east side of the gent the west side		
achusett Aqueduct	Deerfoot Road		. [the west starte and a tree down on the slope of	No	No No
	I I I I I I I I I I I I I I I I I I I	d Southborough	-	the west side the west side the west side A small tree down at the gate and a tree down on the slope of the aqueduct the aqueduct	No	No
achusett Aqueduct	Northboroagi	- theorough		and of the pump station are	140	No
	. Ward Road	Southborough Southborough	h	Two trees down east of the P A large tree down	No No	No
achusett Aqueduc	Iohnson Road	Northboroug	h	Three trees down	No.	No
achusett Aqueduc	Bartlett Road	Northboroug	gh	Limbs down by gate	No.	No_
achusett Aqueduc	ct Maple Street	Northboroug	gh	Two trees down and leaning across the road Two trees down and leaning across the road	- N	o No
achusett Aquedu	ct East Main Stre	Northborous	gh	Two trees down and realising Ten pine trees down Ten pine trees down	N	lo No
Tabucett Agueau	Oheff B			Twelve trees down, shared access with USACE Twelve trees down, shared access with USACE Twelve trees to clear prevented by wires, shared re	nad	No No
I abusett Aqueal	Chaft 8	Barre		Twelve trees down, shared access with USACE Three trees, access to clear prevented by wires, shared rowith Rutland DPW with Rutland DPW	1	No.
Quabbinn Tunne	Chaft 7	Oakham	1	Three trees, access to the Dutland DPW		NO No
Quabbinn Tunne	el	Rutland	d	A Large pine trees down		No No
	Shaft 6	Relchert0	own	Tue manie liees do		No No
Quabbinn Tunn	North Liber	Ly Dalme	er	Six pine trees down		No No
CVA	Bondsville Cha	Ludlov	W	Six pine trees down and flooding Two trees down and flooding Two large trees down		No No
CVA	Nash Hill Ta			One large trees down		No No
CVA	Bardwe Salisbury S	treet Holde		One tree down		
P.H Sewer	Dalton R	oad Newto		Ollo II-		
Sudbury Aque	duct Earman F	Road Newt	UII			
Sudbury Aque	educt					






Entrance to Southborough facility

Post Sandy Evaluations

- Biggest potential MWRA impact wastewater system
- Evaluating various storm surge scenarios
- Compare storm surges to building elevations/interior equipment
- Re-Evaluating current designs:
 - Chelsea Creek Headworks
 - Alewife Pump Station





Impact Evaluations

		Current		rrent	PK scenario	Sandy with a Boston Landfall		2100 SLR High Emissions	
	Ground Elevation (LIDAR-Derived)	Lowest Building Opening Surface Elevation	100 Year Storm	500 Year Storm	100yr + 2.5' of SLR	11 ft above MSL	9ff above high tide	100yr Storm	500yr Storm
Reference water elevation (*)		Γ	115.83	116.63	118.33	117.43	120.33	120.41	121.21
Cottage Farm CSO	112.96	114.00	1.83	2.63	4.33	3.43	6.33	•	•
Somerville Marginal CSO	115.66	116.00		0.63	2.33	1.43	4.33	•	•
Commercial Point CSO	121.26	122.50							
Fox Point CSO	118.96	120.00					0.33	•	•
Constitution Beach CSO	117.16	117.50			0.83		2.83	•	•
Chelsea Creek Headworks	113.16	117.12			1.21	0.31	3.21	•	•
Chelsea Screen House	113.86	115.00	0.83	1.63	3.33	2.43	5.33	•	•
Delauri P.S.	118.66	120.00					0.33	•	•
Alewife Brook P.S.	112.66	114.50	1.33	2.13	3.83	2.93	5.83	•	•
Caruso P.S.	118.16	120.00					0.33	•	•
Houghs Neck P.S.	115.36	118.83					1.50	•	•
Braintree-Weymouth IPS	126.14	127.25							
Squantum P.S.	114.66	118.00			0.33		2.33	•	•
Pelletizing Plant	116.36	119.00					1.33	•	•
Chelsea Facility	116.30	117.76			0.57		2.57	•	•



Drinking Water Infrastructure Impacts

- Reservoir Storage/Releases
- Turbidity in Reservoirs
- Equipment in manholes

Future Key Decisions

- Selection of "Storm Surge" dictates ability to mitigate
- "Survivability"/Level of Service of critical facilities
- Prioritization of facilities' modifications
- Funding availability